

## Carpet installation begins in Pathfinder

### Completed this week:

- Paint walls and lids in Area A (west side)
- Painting first floor finish coat
- Third floor above-ceiling inspections
- Installation of fourth floor mechanical, electrical, plumbing and trim
- Installation of first floor carpet
- Installation of second floor drop ceiling tile
- Fine grading of the site
- Importing and placing of top soil
- Final three light pole bases

### Current projects:

- Installation of vinyl at wainscot in Area A (west side) begins Oct. 6.
- Set and wire site lights begins Oct. 6.
- Concrete pour of the southwest ¼ sidewalks will be completed Oct. 10.
- Installation of second floor carpet begins Oct. 10.
- Painting second floor finish coat begins Oct. 10.
- Installation of acoustic wall panels in Area A (west side) begins Oct. 10.
- Fiber and copper pull begins Oct. 10.
- Pour colored concrete in south seating wall enclosure begins Oct. 11.
- Installation of landscape curb will be completed Oct. 11.
- Laying sod begins Oct. 12.
- Concrete pour of the east sidewalks will be completed Oct. 12.
- Installation of irrigation lines will be completed Oct. 13.
- Painting third floor finish coat will be completed Oct. 14.
- Installation of third floor drop ceiling tile will be completed Oct. 14.
- Fourth floor above-ceiling inspections will be completed Oct. 14.
- Placing mulch and cobble will be completed Oct. 14.
- Hydronic balancing will be completed Oct. 14.
- Finish Area A (west side) carpentry will be completed Oct. 14.
- Installation of sky-fold wall will be completed Oct. 14.
- Installation of first floor doors and hardware will be completed Oct. 14.
- Concrete pour of the front plaza begins Oct. 14.
- Planting trees, shrubs and plants will be completed Oct. 14.
- Installation of masonry at seating walls will be completed Oct. 14.
- Installation of second floor doors and hardware begins Oct. 17.
- Installation of fourth floor drop ceiling tile begins Oct. 17.
- Installation of third floor carpet begins Oct. 17.
- Installation of carpet in Area A (west side) begins Oct. 17.
- Startup of the air-handling units begins Oct. 17.



Stacy Shultz-Bisset and Tim Macnamara examine the Pathfinder Building to figure out sizes of windows that will get graphic design treatments. Michael Smith/LCCC

- Installation of aluminum entries will be completed Oct. 21.
- Installation of composite metal panels will be completed Oct. 21.
- Installation of third floor doors and hardware begins Oct. 24.
- Punch site begins Oct. 24.
- Air balancing begins Oct. 24.
- Installation of fourth floor carpet begins Oct. 24.
- Painting fourth floor finish coat begins Oct. 24.
- Punch site begins Oct. 24.
- Installation of third floor lab casework, wall panels and equipment will be completed Oct. 28.
- Installation of fourth floor doors and hardware begins Oct. 31.
- Fire alarm testing begins Nov. 14.

### Project Cost/Details

The \$30 million, 85,000-square-foot building is projected to open its doors in spring 2017. The building will be home to several departments including Admissions, LCCC Bookstore, Student Records, Financial Aid, Counseling & Campus Wellness, Disability Services, Advising and Career Services and University of Wyoming Outreach. It will provide classroom, office and assembly space. The general contractor is FCI Constructors.

## Parking and getting around campus during construction

Visit LCCC's website at [lccc.wy.edu](http://lccc.wy.edu), click on the Construction Update section for the latest information. **Note:** Only those who have

business on the project construction sites are allowed on the sites (behind the fence). These individuals are required to check in

with the contractor at the construction trailer and must wear the necessary protective and safety gear.