

## Foundation, electrical and other work progresses on LCCC's new buildings

Note: Only those who have business on the project construction sites are allowed on the sites (behind the fence). They're required by safety regulations to check in with the contractor at the construction trailer. They are also required to wear the necessary protective/safety gear, hard hats, reflective vests, etc.

### Latest Information

- East stair tower precast and stairs is complete.
- Basement slab on grade will begin Oct. 15.
- Foundation insulation and back fill is ongoing.
- Foundation work will finish by Nov. 20.
- Basement steel and deck will be completed Oct. 27.
- Excavation of the tunnel tie-in will be completed by Oct. 23.
- Concrete pour at tunnel tie-in will be completed by Oct. 28.
- Area A (west side) steel and deck will begin Oct. 29.
- Installation of safety rails at the slab on deck will begin Oct. 26.
- Installation of steel structures on Area B (east side) will begin Nov. 9.
- Installation of steel structures on Area A (west side) and tie-in to Area B will begin Nov. 26.
- Mechanical, electrical, and plumbing underground work is ongoing.

### STUDENT SERVICES/ UNIVERSITY CENTER



Crews continue work on the Student Services/University Center building. Michael Smith/LCCC

### Project Cost/Details

The \$30 million, 85,000-square-foot building is projected to open its doors in spring 2017. The building will be home to several departments including Admissions, LCCC Bookstore, Student Records, Financial Aid, Counseling & Campus Wellness, Disability Services, Advising and Career Services and University of Wyoming Outreach. It will provide classroom, office and assembly space. The general contractor is FCI Constructors.

### Latest Information

- Setting bar joist and deck on the north pod completed Oct. 21.
- Setting bar joists and deck on the south pod will complete on Oct. 26.
- Setting steel and deck on the east pod will be completed Nov. 6.
- Masonry is ongoing.
- Installation of exterior rigid insulation will be completed Nov. 2.
- Installation of exterior plywood is ongoing.
- Underground electrical and plumbing will be completed Oct. 30 on the east and north pods, and Nov. 6 on the south pod.
- Concrete pour will begin Nov. 12 on the east pod, Nov. 2 on the north pod, and Nov. 9 on the south pod.
- Roofing on the north pod will begin Oct. 26 and on the south pod on Nov. 9.
- Installation of the skylight curbs will be completed Oct. 23.
- Electrical rough-in is ongoing.
- Setting of roof drains and curbs will be completed Oct. 23.

### FLEXIBLE INDUSTRIAL TECH BUILDING



Work progresses on the Flexible Industrial Technology building. Michael Smith/LCCC

### Project Cost/Details

The \$16 million, 46,000-square-foot building is projected to open in fall 2016. The new building will be home to Diesel Technology, Engineering Technology, expanded Welding Fabrication program, Construction Management, Process Technology and will provide room for expansion of other budding programs. The general contractor is FCI Constructors.

### Latest Information

Parking will be allowed in all established parking lots with the exception of:

- Residence Hall parking lots-permit only
- South-side of Auto Body
- Any grass or dirt areas
- Within any fenced area

Parking maps are available in Student Services, the Library and at the Cashiers' Offices. LCCC is continually monitoring parking to determine space availability during high impact times.

### PARKING AND GETTING AROUND

