

Work continues on the Flex Tech and Student Services/University Center buildings

Note: Only those who have business on the project construction sites are allowed on the sites (behind the fence). They're required by safety regulations to check in with the contractor at the construction trailer. They are also required to wear the necessary protective/safety gear, hard hats, reflective vests, etc.

Latest Information

- Crews erected precast walls.
- FCI will complete setting steel on the north pod by Oct. 2, begin on the south pod on Sept. 30 and on the east pod on Oct. 12.
- Crews began masonry work on Sept. 28 and will continue that work for the next five weeks.
- Crews will begin exterior rigid insulation on Oct. 5, and exterior plywood installation on Oct. 7.
- On Sept. 30, crews started underground electrical and plumbing work on the east pod.
- Crews will start that work on the north pod on Oct. 12 and on the south pod on Oct. 16.
- Crews will begin concrete pour on the north pod on Oct. 12, on the south pod on Oct. 21 and on the east pod Oct. 26.
- Crews will also start roofing on the north pod on Oct. 15 and on the south pod on Oct. 26.
- Crews will begin installation of the sky light curbs on Oct. 14.

FLEXIBLE INDUSTRIAL TECH BUILDING



A close-up shot of the work on the walls at the Flexible Industrial Technology Building. Ty Stockton/LCCC

Project Cost/Details

The \$16 million, 46,000-square-foot building is projected to open in fall 2016. The new building will be home to Diesel Technology, Engineering Technology, expanded Welding Fabrication program, Construction Management, Process Technology and will provide room for expansion of other budding programs. The general contractor is FCI Constructors.

Latest Information

- Crews completed precast installation of the bottom panels on the east stair tower, and will install the remaining east stair precast on Oct. 14. The precast will be erected four stories high when complete.
- Crews will start work on the west stair tower precast and stairs on Oct. 5 and will be completed by Oct. 14.
- Crews will also start work on basement wall waterproofing on Oct. 5, basement gravel below slab on Oct. 12, basement slab on grade on Oct. 14 and basement steel and deck on Oct. 19.

STUDENT SERVICES/ UNIVERSITY CENTER



Crews make progress on the new Student Services & University Center. Ty Stockton/LCCC

Project Cost/Details

The \$30 million, 85,000-square-foot building is projected to open its doors in spring 2017. The building will be home to several departments including Admissions, LCCC Bookstore, Student Records, Financial Aid, Counseling & Campus Wellness,

Disability Services, Advising and Career Services and University of Wyoming Outreach. It will provide classroom, office and assembly space. The general contractor is FCI Constructors.

Latest Information

Parking will be allowed in all established parking lots with the exception of:

- Residence Hall parking lots-permit only
- South-side of Auto Body
- Any grass or dirt areas
- Within any fenced area

Parking maps are available in Student Services, the Library and at the Cashiers' Offices. LCCC is continually monitoring parking to determine space availability during high impact times.

PARKING AND GETTING AROUND

