

Crews battle storms but stay on schedule with building projects on LCCC campus

Latest Information

Completed this week:

Concrete pour on west half of the fourth-floor deck slab

- Miscellaneous structural steel detailing will continue until Feb. 26
- Removal of winter enclosure west will be completed Feb. 17
- Basement overhead mechanical, electrical, and plumbing work is ongoing
- Exterior metal stud framing for Area A (west side) will be completed Feb. 19
- Installation of Area A (west side) exterior sheathing will begin Feb. 11
- Exterior metal stud framing for Area B (east side) will begin Feb. 15
- Installation of Area B (east side) exterior sheathing will begin Feb. 24
- Concrete pour for the first floor east slab on grade will begin Feb. 11
- Concrete pour for the first floor conference rooms' slab on grade will begin Feb. 22
- Interior wall layout will begin Feb. 11
- Corridor framing/pre-rock will begin Feb. 22
- Installation of mechanical, electrical, and plumbing hangers on the first floor Area B (east side) will be completed by March 4
- Installation of mechanical, electrical, and plumbing rough-in on the roof-east half will be completed Feb. 26
- Basement equipment setup is ongoing
- Storm sewer laterals for the roof drains from building to main storm sewer lines will begin Feb. 9
- Installing power across the loop road will begin March 14



Plastic sheeting encloses the Student Services/University Center as crews work on interior structures. Michael Smith/LCCC

Project Cost/ Details

The \$30 million, 85,000-square-foot building is projected to open its doors in spring 2017. The building will be home to several departments including Admissions, LCCC Bookstore, Student Records, Financial Aid, Counseling & Campus Wellness, Disability Services, Advising and Career Services and University of Wyoming Outreach. It will provide classroom, office and assembly space. The general contractor is FCI Constructors.

STUDENT SERVICES/ UNIVERSITY CENTER

Latest Information

Completed this week:

1. Installation of air barrier
 2. Exterior framing
 3. Insulation of interior walls
 4. Sheetrock on the north pod mezzanine
 5. Interior framing on the east pod
- Roofing on the east pod and lower roofs will begin Feb. 10
 - Interior wall rough-in will be completed by Feb. 19
 - Installation of sheetrock on the south pod mezzanine will be completed Feb. 16
 - Sheetrock finishing will begin Feb. 15
 - Mechanical installation on the north and south pods is ongoing
 - Installation of aluminum windows and exterior plywood is ongoing

FLEXIBLE INDUSTRIAL TECH BUILDING

- Set transformer/gear will begin Feb. 15
- Installation of metal wall panels is ongoing
- Painting will begin Feb. 29
- Installation of glass/frame will be ongoing
- Installation of exterior brick will begin Feb. 10 and be ongoing
- Installation of hydronic lines will begin March 7
- Site concrete and paving will begin March 15
- Installation of bathroom tile will begin April 1

Project Cost/Details

The \$16 million, 46,000-square-foot building is projected to open in fall 2016. It will be home to Diesel Technology, Engineering Technology, expanded Welding Fabrication program, Construction Management and Process Technology. It also will provide room for expansion of other budding programs. The general contractor is FCI Constructors.

Parking/Getting Around

Visit LCCC's website at lccc.wy.edu, click on the Construction Update section for the latest information.

Note: Only those who have business on the project construction sites are allowed on the sites (behind the fence). These individuals are required to check in with the contractor at the construction trailer and must wear the necessary protective and safety gear.

PARKING AND GETTING AROUND