

## Exterior brick work will be visible soon on Flexible Industrial Technology Building

### Completed this week:

- Set fume collectors
- Set roof top units
- Installation of sheetrock on the south pod mezzanine
- Interior wall rough-in
- Roofing on the east pod and lower roofs will be completed March 4
- Sheetrock finishing will begin Feb. 15 and be ongoing
- Mechanical installation on the north and south pods is ongoing
- Installation of aluminum windows, exterior plywood and metal wall panels is ongoing
- Painting will begin Feb. 29
- Installation of exterior brick will be ongoing
- Installation of hydronic lines will begin March 7
- Installation of the fire sprinkler will begin Feb. 15
- Site concrete and paving will begin March 15
- Installation of acoustic panels will begin April 1
- Elevator installation will begin April 1
- Installation of bathroom tile will begin April 1
- Power switch-over will begin March 12



Work continues on the steel framework of the Flexible Industrial Technology Building. Michael Smith/LCCC

### Project Cost/Details

The \$16 million, 46,000-square-foot building is projected to open in fall 2016. It will be home to Diesel Technology, Engineering Technology, expanded Welding Fabrication program, Construction Management and Process Technology. It also will provide room for expansion of other budding programs. The general contractor is FCI Constructors.

## Steel work remains focus on Student Services Building

### Completed this week:

- Removal of winter enclosure
- Exterior metal stud framing for Area A
- Storm sewer laterals for the roof drains from building to main storm sewer lines
- Miscellaneous structural steel detailing will be completed Feb. 26
- Basement overhead mechanical, electrical, and plumbing work is ongoing
- Installation of Area A exterior sheathing will be completed Feb. 26
- Exterior metal stud framing for Area B will begin Feb. 15
- Installation of Area B exterior sheathing will begin Feb. 24
- Concrete pour for the first floor east slab on grade will be completed Feb. 23
- Concrete pour for the first floor conference room's slab on grade will begin Feb. 18
- Installation of temporary windows and window sill blocking in Area A will begin Feb. 22
- Installation of parapet and curb blocking will begin Feb. 22
- Installation of membrane on the roof in Area A will tentatively begin March 14
- Interior wall layout will begin Feb. 15
- Corridor framing/pre-rock will begin Feb. 22
- Installation of mechanical, electrical, and plumbing hangers on the 1st floor Area B will be completed by March 4
- Installation of mechanical, electrical, and plumbing rough-in on the roof-east half will be completed March 4
- Basement equipment set up is ongoing
- Installation of roof drain piping will be completed by March 4
- Installing power across the loop road will begin March 14

### Project Cost/Details

The \$30 million, 85,000-square-foot building is projected to open its doors in spring 2017. The building will be home to several departments including Admissions, LCCC Bookstore, Student Records, Financial Aid, Counseling & Campus Wellness, Disability Services, Advising and Career Services and University of Wyoming Outreach. It will provide classroom, office and assembly space. The general contractor is FCI Constructors.

### Parking/Getting Around

Visit LCCC's website at [lccc.wy.edu](http://lccc.wy.edu), click on the Construction Update section for the latest information.

Note: Only those who have business on the project construction sites are allowed on the sites (behind the fence). These individuals are required to check in with the contractor at the construction trailer and must wear the necessary protective and safety gear.

**PARKING AND  
GETTING AROUND**