

Flex Tech open: Focus shifts completely to construction of Pathfinder Building

Completed this week:

- Installation of landscape sleeves
- Sand and buff third-floor floors
- First floor above ceiling inspections
- Installation of north wall curtain wall
- Installation of south wall curtain wall
- Installation of second floor above ceiling mechanical, electrical, plumbing and trim
- Concrete pour of the landscape curb
- Place first floor east stair 1 landings
- Installation of first floor drop ceiling tile in offices
- Epoxy third floor walls in rooms 318 and 319
- Installation of third floor bathroom specialty items
- Installation of fourth floor acoustic ceiling grid
- Installation of first floor bathroom trim
- Installation of second floor bathroom trim
- Installation of third floor bathroom trim
- Installation of fourth floor bathroom trim
- Second floor above ceiling inspections
- Prep and pour south seating wall
- Backfill south seating wall
- Concrete pour for the northeast ¼ side walk
- Installation of fourth floor bathroom wall and floor tile
- Installation of mechanical piping insulation in the tunnel

Current projects:

- Installation of third floor lab casework and equipment begins Sept. 15.
- Installation of second floor vinyl wall covering begins Sept. 19.
- Painting first floor finish coat begins Sept. 19.
- Installation of first floor carpet begins Sept. 19.
- Hydronic balancing begins Sept. 19.
- Installation of fourth floor casework begins Sept. 19.
- Installation of fourth floor bathroom specialty items begins Sept. 19.
- Installation of second floor drop ceiling tile begins Sept. 19.
- Paint walls and lids in Area A (west side) begins Sept. 21.
- Installation of vinyl at wainscot in Area A (west side) begins Sept. 21.
- Concrete pour of the east side walks will be completed Sept. 22.
- Installation of first floor vinyl wall covering will be completed Sept. 23.
- Importing and placing of top soil will be completed Sept. 23.
- Rock and finish Area A (west side) lids will be completed Sept. 23.

- Sealing third floor concrete will be completed Sept. 23.
- Installation of conduit in the tunnel will be completed Sept. 23.
- Pour colored concrete in south seating wall enclosure begins Sept. 26.
- Finish Area A (west side) carpentry begins Sept. 26.
- Installation of acoustic wall panels in Area A (west side) begins Sept. 26.
- Installation of sky-fold wall begins Sept. 26.
- Installation of first floor doors and hardware begins Sept. 26.
- Fiber and copper pull begins Sept. 26.
- Third floor above-ceiling inspections begin Sept. 26.
- Fourth floor above-ceiling inspections begin Sept. 26.
- Installation of fourth floor mechanical, electrical, and plumbing and trim begins Sept. 26.
- Pulling fiber wire in the tunnel begins Sept. 26.
- Planting trees, shrubs and plants begins Sept. 26.
- Installation of second floor carpet begins Sept. 28.
- Fine grading of the site will be completed Sept. 29.
- Installation of irrigation lines will be completed Sept. 30.
- Metal panel installation will be completed Sept. 30.
- Installation of masonry at seating walls begins Sept. 30.
- Installation of aluminum entries will be completed Sept. 30.
- Installation of third floor mechanical, electrical, and plumbing and trim will be completed Sept. 30.
- Air balancing begins Oct. 3.
- Place mulch begins Oct. 3.
- Installation of third floor drop ceiling tile begins Oct. 3.
- Laying sod begins Oct. 3.
- Startup of the air handling units begins Oct. 3.
- Installation of third floor carpet begins Oct. 10.
- Installation of second floor doors and hardware begins Oct. 10.
- Installation of fourth floor drop ceiling tile begins Oct. 17.
- Punch site begins Oct. 17.
- Installation of third floor doors and hardware begins Oct. 20.
- Installation of fourth floor carpet begins Oct. 24.
- Fire alarm testing begins Nov. 1.

Project Cost/Details

The \$30 million, 85,000-square-foot building is projected to open its doors in spring 2017. The building will be home to several departments including Admissions, LCCC Bookstore, Student Records, Financial Aid, Counseling & Campus Wellness, Disability Services, Advising and Career Services and University of Wyoming Outreach. It will provide classroom, office and assembly space. The general contractor is FCI Constructors.

Parking and getting around campus during construction

Visit LCCC's website at lccc.wy.edu, click on the Construction Update section for the latest information. **Note:** Only those who have

business on the project construction sites are allowed on the sites (behind the fence). These individuals are required to check in

with the contractor at the construction trailer and must wear the necessary protective and safety gear.