

Project update 9/17/2014

#### Gateways

Substantially complete as of 9/5. Couple of small things need to be done (plant bulbs next month, finish mulch). Architect still working on design for vertical elements.

#### Flex Tech

CTA, architect for project, visited campus last week and held meeting with user groups to re-validate programs and requirements for new building. Also proposed a concept for siting and composition of building.

#### Univ/SC

Pappas & Pappas due to provide schematic design on 9/5. However, the proposed square footage was still larger than the budget could afford and the State directed Pappas to take back and revise. Expect revised drawings this week.

#### Arena parking lot expansion

Pre-construction meeting held 9/16. Estimated start date is 9/29. Parking in west Arena lot will not be allowed during construction. Scheduled to be completed mid Nov

#### Learning Commons & PE Remodel

In State's hands, scheduled to go before SBC in Oct

#### Wayfinding

Scheduling meeting with Tangram next week to review prototype and work on some of the final details